

# CONSTRUCTION MANAGEMENT WEEKLY PROGRESS REPORT



**2018 ROAD IMPROVEMENT PROGRAM – PHASE II**  
**West Atlantic Avenue & South Gibbs Street**  
**ERI Job # 31583 02**  
**Township of Middle**  
**County of Cape May, New Jersey**

**WEEKLY PROGRESS REPORT #11**  
**June 3, 2019 to June 7, 2019**



*Figure: 1 – Installation of concrete sidewalk and concrete driveway apron on West Atlantic Avenue along the westbound lane between Front Street and South Boyd Street*



*Figure: 2 – Installation of ADA ramp at the intersection of West Atlantic Avenue and South Boyd Street along the westbound lane*



*Figure: 3 – Installation of concrete curb & gutter on West Atlantic Avenue along the westbound lane between Front Street and South Boyd Street*

**Work Completed the Week of June 3, 2019:**

South State's concrete subcontractor, Capital Concrete, continued installation of the proposed concrete improvements on West Atlantic Avenue. Capital installed 740 linear feet of concrete curb & gutter, 221 square yards of concrete sidewalk, 90 square yards of concrete driveway apron and 4 ADA ramps in both the eastbound and westbound lanes between South Main Street and Front Street. New Jersey American Water Company was also onsite to continue their adjustment of the resident's water meters to be flush with the newly installed sidewalk.

- #6: Concrete Curb and Gutter – 740 LF**
- #7: Concrete Sidewalk, 4" Thick – 221 SY**
- #8: Detectable Warning Surface – 4 Units**
- #9: Concrete Apron, 6" Thick, Reinforced – 90 SY**

**Anticipated Work for the Week of June 10, 2019:**

Capital Concrete will complete the concrete improvements along both lanes of West Atlantic Avenue between South Main Street and Front Street. New Jersey American Water Company will also complete the resetting of existing water meters within the proposed sidewalk to grade along West Atlantic Avenue. South State will also be onsite to install topsoil & seed behind the newly installed concrete improvements. South State will also begin installation of both stone and asphalt driveways behind the newly installed concrete driveway aprons.

**Notice to Proceed Date: March 13, 2019**

**Anticipated Completion Date: June 21, 2019**

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over a light blue grid background.

C. Jeremy Noll, PE, CME  
Project Engineer  
Environmental Resolutions, Inc.