

CONSTRUCTION MANAGEMENT WEEKLY PROGRESS REPORT



2018 ROAD IMPROVEMENT PROGRAM

**Beaver Dam Road, Faith Run, Turtle Thorofare Court, Pennsylvania Avenue, South 2nd Street,
Joffre Avenue, New Jersey Avenue, Church Street, Shell Bay Avenue, & East Main Street**

ERI Job # 31583 01

Township of Middle

County of Cape May, New Jersey

WEEKLY PROGRESS REPORT #3

May 7, 2018 to May 11, 2018



Figure: 1 – Installation of concrete sidewalk along the westbound lane of East Main Street between Rt. 9 and the historic Whitesboro School



Figure: 2 – Installation of concrete sidewalk and driveway apron along the westbound lane of East Main Street approaching the historic Whitesboro School



Figure: 3 – Installation of concrete sidewalk and driveway apron along the westbound lane of East Main Street approaching the intersection with Rt. 9

Work Completed the Week of May 7, 2018:

Landberg Construction's concrete crew installed concrete sidewalk and driveway apron along the westbound lane of East Main Street from Rt. 9 to the Historic Whitesboro School. The concrete crew installed 210 square yards of concrete sidewalk and 32.33 square yards of concrete apron. The concrete crew then completed all of the topsoil and seed restoration behind the newly installed sidewalk and aprons. Landberg's paving crew will return to East Main Street to complete the asphalt restoration the following week. All of the concrete work for the entire project is now complete.

#8: Concrete Sidewalk, 4" Thick – 210 SY

#10: Concrete Apron, 6" Thick, Reinforced – 32.33 SY

Anticipated Work for the Week of May 14, 2018:

Landberg's pipe crew will mobilize on Thursday, May 17th. The pipe crew will begin drainage improvements at Pennsylvania Avenue and South 2nd Street in Rio Grande.

Notice to Proceed Date: April 23, 2018

Anticipated Completion Date: June 29, 2018

Prepared By:

A handwritten signature in blue ink, appearing to read "C. J. Noll".

C. Jeremy Noll, PE, CME
Project Engineer
Environmental Resolutions, Inc.