

CONSTRUCTION MANAGEMENT WEEKLY PROGRESS REPORT



2018 ROAD IMPROVEMENT PROGRAM

**Beaver Dam Road, Faith Run, Turtle Thorofare Court, Pennsylvania Avenue, South 2nd Street,
Joffre Avenue, New Jersey Avenue, Church Street, Shell Bay Avenue, & East Main Street**

ERI Job # 31583 01

Township of Middle

County of Cape May, New Jersey

WEEKLY PROGRESS REPORT #6

June 4, 2018 to June 8, 2018



Figure: 1 – Installation of 15” reinforced concrete pipe along Pershing Avenue between New Jersey Avenue to Georgia Avenue



Figure: 2 – Installation of type 'C' inlet and 18" perforated corrugated plastic pipe along Pennsylvania Avenue at the intersection with South 1st Street



Figure: 3 – Installation of HMA 19M64 base course on Joffre Avenue

Work Completed the Week of June 4, 2018:

Landberg Construction's pipe crew completed the drainage improvements at South 2nd Street, Pennsylvania Avenue, and Pershing Avenue. The pipe crew installed 144 linear feet of 18" perforated corrugated plastic pipe, 65 linear feet of 15" reinforced concrete pipe, 4 type 'C' inlets, 2 bicycle safe inlet grates, reconstructed 4 existing inlets, reset 2 existing inlet castings, reset 3 sanitary sewer manholes, and dug 11 cubic yards of test pits. Landberg's paving top paved Turtle Thorofare Court and then milled, installed dense graded aggregate subbase, base paved, and top paved Joffre Avenue and New Jersey Avenue. The paving crew milled 5705 square yards of existing roadway and installed 400 square yards of dense graded aggregate, 745 tons of HMA 19M64 base course, and 938 tons of HMA 9.5M64 surface course.

- #1: Milling, 4" or Less – 5705 SY**
- #2: Dense Graded Aggregate (If & Where Directed) – 400 SY**
- #3: HMA 19M64 Base Course – 745 Tons**
- #4: HMA 9.5M64 Surface Course – 938 Tons**
- #17: Type 'C' Inlet, Complete – 1 Unit**
- #21: Reconstruct Inlet – 4 Units**
- #22: Bicycle Safe Grate Replacement – 7 Units**
- #23: Reset Existing Casting – 5 Units**
- #25: 15" Reinforced Concrete Pipe – 65 LF**
- #26: 18" Perforated Corrugated Concrete Pipe – 144 LF**
- #34: Test Pits (If & Where Directed) – 11 CY**

Anticipated Work for the Week of June 11, 2018:

Landberg's paving crew will mill, base pave, and top pave Church Street and then mill and base pave South 2nd Street and Pennsylvania Avenue.

Notice to Proceed Date: April 23, 2018

Anticipated Completion Date: June 29, 2018

Prepared By:



C. Jeremy Noll, PE, CME
Project Engineer
Environmental Resolutions, Inc.