

CONSTRUCTION MANAGEMENT WEEKLY PROGRESS REPORT



2018 ROAD IMPROVEMENT PROGRAM

Beaver Dam Road, Faith Run, Turtle Thorofare Court, Pennsylvania Avenue, South 2nd Street,
Joffre Avenue, New Jersey Avenue, Church Street, Shell Bay Avenue, & East Main Street

ERI Job # 31583 01

Township of Middle

County of Cape May, New Jersey

WEEKLY PROGRESS REPORT #7

June 11, 2018 to June 15, 2018



Figure: 1 – Installation of HMA 19M64 base course on South 2nd Street



Figure: 2 – Installation of dense graded aggregate on Church Street



Figure: 3 – Installation of HMA 19M64 base course on Church Street

Work Completed the Week of June 11, 2018:

Landberg Construction's paving crew milled, installed dense graded aggregate subbase, reset existing utility castings and base paved on Church Street, Pennsylvania Avenue, and South 2nd Street. The paving crew also installed asphalt driveways on Joffre Avenue. The paving crew milled 8,241 square yards of existing roadway, installed 450 square yards of dense graded aggregate, 1,178 tons of HMA 19M64 base course, 78 square yards of asphalt driveway, reconstructed 1 inlet, reset 5 existing utility castings, and removed & replaced 2 manhole frames and castings.

- #1: Milling, 4" or Less – 8,241 SY**
- #2: Dense Graded Aggregate (If & Where Directed) – 450 SY**
- #3: HMA 19M64 Base Course – 1,178 Tons**
- #13: Remove & Replace Asphalt Driveway – 78 SY**
- #21: Reconstruct Inlet – 1 Unit**
- #23: Reset Existing Casting – 5 Units**
- #24: Remove & Replace Manhole Frame & Casting – 2 Units**

Anticipated Work for the Week of June 15, 2018:

Landberg's paving crew will install asphalt driveway aprons on Church Street.

Notice to Proceed Date: April 23, 2018

Anticipated Completion Date: July 13, 2018

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over a light blue grid background.

C. Jeremy Noll, PE, CME
Project Engineer
Environmental Resolutions, Inc.