

CONSTRUCTION MANAGEMENT WEEKLY PROGRESS REPORT



2018 ROAD IMPROVEMENT PROGRAM – PHASE II
West Atlantic Avenue & South Gibbs Street
ERI Job # 31583 02
Township of Middle
County of Cape May, New Jersey

WEEKLY PROGRESS REPORT #10
May 27, 2019 to May 31, 2019



Figure: 1 – Installation of concrete sidewalk and concrete driveway apron on West Atlantic Avenue along the eastbound lane between Front Street and South Boyd Street



Figure: 2 – Installation of concrete curb and gutter on West Atlantic Avenue along the westbound lane between Front Street and South Boyd Street



Figure: 3 – Topsoil restoration along the newly installed concrete sidewalk and curb & gutter on West Atlantic Avenue along the eastbound lane between Front Street and South Boyd Street

Work Completed the Week of May 27, 2019:

South State's concrete subcontractor, Capital Concrete, continued installation of the proposed concrete improvements on West Atlantic Avenue. Capital installed 265 linear feet of concrete curb & gutter, 156 square yards of concrete sidewalk, 15.5 square yards of concrete driveway apron and 1 ADA ramp in both the eastbound and westbound lanes between South Main Street and Front Street. New Jersey American Water Company was also onsite to continue their adjustment of the resident's water meters to be flush with the newly installed sidewalk.

- #6: Concrete Curb and Gutter – 265 LF**
- #7: Concrete Sidewalk, 4" Thick – 156 SY**
- #8: Detectable Warning Surface – 1 Unit**
- #9: Concrete Apron, 6" Thick, Reinforced – 15.5 SY**

Anticipated Work for the Week of June 3, 2019:

Capital Concrete will continue concrete improvements along both lanes of West Atlantic Avenue between South Main Street and Front Street. New Jersey American Water Company will continue to reset existing water meters within the proposed sidewalk to grade along West Atlantic Avenue.

Notice to Proceed Date: March 13, 2019

Anticipated Completion Date: June 21, 2019

Prepared By:

A handwritten signature in blue ink, appearing to read "C. Jeremy Noll".

C. Jeremy Noll, PE, CME
Project Engineer
Environmental Resolutions, Inc.